



Factory Start-up Checklist

HVAC Contractor: _____ Date: _____

Requested Start-up Date: _____ Project: _____

Qualified Technician _____ Model #: _____

Serial #: _____

Project Address: _____

Customer Name: _____

Customer Contact: _____

Phone: _____ Fax: _____ Email: _____

Customer Address: _____

Note: The above start-up date needs to be scheduled with our office immediately. Allow three weeks lead time to schedule start. The items on all pages must be completed, signed-off and faxed or emailed to our office prior to the start-up date. Please fill out completely.

Proper equipment start-up is critical to customer comfort and equipment longevity. Utilize the following form to ensure that all the Pre-start-up procedures have been completed. The technician should initial each step as it has been completed and fill out the required start-up values. This form will provide the technician confidence that the system was thoroughly evaluated and installed properly. A separate checklist must be prepared and signed for all units to be started on the same date. Additional P.O. amount may be necessary for separate start-up dates. Please contact your Sales Engineer.

Note: The installing contractor's start-up technician must be present when iAIRE's start-up technician arrives on site for proper coordination and instructions on unit operation. The installing contractor is responsible for properly operating the unit after iAIRE's start-up technician leaves the job site.

Startup services require the installer to complete the manufacturers' pre-startup checklist on the next page prior to requesting startup.

**After completing this checklist, please scan and email back to iAIRE
at Support@myiaire.com**

Item	System Testing	Completed
	Inspect unit for damage.	
	Ensure split systems are completely plumbed and wired.	
	Is unit installed with proper clearances?	
	Check terminal screws & wiring for connection & tightness.	
	Ensure filters are installed.	
	If unit is a space temperature device, ensure that wire run is twisted & shielded.	
	Ensure condensate drain is trapped properly and not damaged.	
	Check to ensure all field wiring is complete.	
	Ensure correct voltage is run to the unit.	
	Check supply air fan belt tension is correct.	
	Check blower pulley & wheel are tight on shaft.	
	“Bump” power to ensure correct blower rotation.	
	Make sure outside air damper opens before any testing is started.	
	Test operation of supply fan.	
	Test operation of all compressors.	
	Test operation of condenser fan.	
	Test operation of hot gas reheat.	
	Test operation of heating (if applicable).	
	Verify proper refrigerant charge.	
	Verify proper airflow.	
	Confirm that the unit Space or DAT temperature control is correct.	
	Screenshot of BACNet Points.	
	Confirm that all shipping brackets in condenser have been removed.	
	Make unit cycle compressor on and off with controls to confirm operation	

Pictures of: Change Out Damage Rework Major Components

Record program version: _____ Extension board version: _____

Cooling VFD setting				
Heating VFD setting				
	Entering Air Dry	Entering Air RH%	DX Coil (DAT Only)	Reheat Coil DAT Air Temp
Cooling Stage 1	°F	°F	°F	°F

Compressor VFD Parameters

Circuit 1	P100	P101	P102	P103	P104	P110	P140	P160	P161
Circuit 2	P100	P101	P102	P103	P104	P110	P140	P160	P161

Item	Electrical Data		Reading
	Supply Voltage checked.	L1 – L3	volts
	Supply Voltage checked.	L1 – L2	volts
	Supply Voltage checked.	L2 – L3	volts
		Name plate	Measured
	Supply Fan motor amps checked.	amps	amps
	Condenser Fan motor # 1.	amps	amps
	Condenser Fan motor # 2.	amps	amps
	Condenser Fan motor # 3.	amps	amps
	Condenser Fan motor # 4.	amps	amps
	Compressor # 1	amps	amps
	Compressor # 2	amps	amps
	Compressor # 3	amps	amps
	Compressor # 4	amps	amps

Refrigerant			Cooling	Circuits		
Stage	Head Press	Refrigerant Liquid Temp	Cooling Subcool	Circuits Suction Press	Suction Temp	Superheat
1	#	°F	°F	#	°F	°F
2	#	°F	°F	#	°F	°F
3	#	°F	°F	#	°F	°F
4	#	°F	°F	#	°F	°F

Hot Gas		Hot Gas Reheat @ 2% Open		Circuits		
Stage	Head Press	Hot Gas Liquid Temp	Reheat Subcool	Circuits Suction Press	Suction Temp	Superheat
1	#	°F	°F	#	°F	°F

Heating					
Heating Source			Draft Fan Press. (IN. WG)	(Low)	(High)
Inlet Pressure (IN. WG)			Electric Heater Amps <small>(All Stages)</small>	amps	
Manifold Pressure (IN. WG)	(Low)	(High)	Steam Heat Press. (IN. WG)		
CO ₂ In Flue Gas (%)	(Low)	(High)	Hot Water Temp.	°F	
CO In Flue Gas (PPM)	(Low)	(High)			

Refrigerant Suction		Heat Pump Pressures		Refrigerant Discharge	
Circuit A	PSIG			Circuit A	PSIG
Circuit B	PSIG			Circuit B	PSIG

Configuration Menu - Readings (V5.02)

Configure Cool & Heat Offset - Cool

Stage 1 On -	Stage 1 Off -
Stage 2 On -	Stage 2 Off -
Stage 3 On -	Stage 3 Off -
Stage 4 On -	Stage 4 Off -

Configure Cool & Heat Offset - Heat

Stage 1 On -	Stage 1 Off -
Stage 2 On -	Stage 2 Off -
Stage 3 On -	Stage 3 Off -
Stage 4 On -	Stage 4 Off -

Cool Heat & Cool Timers - Cool

Delay 1 On -	Delay 1 Off -
Delay 2 On -	Delay 2 Off -
Delay 3 On -	Delay 3 Off -
Delay 4 On -	Delay 4 Off -

Cool Heat & Cool Timers - HEAT

Delay 1 On -	Delay 1 Off -
Delay 2 On -	Delay 2 Off -
Delay 3 On -	Delay 3 Off -
Delay 4 On -	Delay 4 Off -

Configure Misc.

Controller Mode Config:	Humidity Mode:
# of Control Boards:	Humidity Low SP:
# of Heat Stages:	Humidity High SP:
Max Reheat Requirement:	Supplemental Heat:
Configure Heat Pump:	Hum. Override Delay: On: Off:
LAT Override:	Allow Hum. Override Delay:
Reheat Min:	Freeze Protection:
Reheat Max:	Freeze Timer:
Reheat Multiplier:	Water Guard:
Reheat Gain:	Mod Heat:
Reheat Offset:	# of Cool Stages:
BAS:	Heat Type:
Fan Input:	Modulated Heat Min:
Room Temp Type:	Modulated Heat Max:
Room Setpoint Low:	Modulated Heat Gain:
Room Setpoint High:	Mod Heat Offset:
Room Setpoint Source:	Mod Heat Multiplier:
Comm Setup:	

Configuration Menu - Readings (V5.02)		
Configure VAV		Configure ERV
Mode Configuration:	Adjust Slow Rate:	Reheat Multiplier:
Min Fan Speed:	Slow Point:	OA Speed:
Max Fan Speed:	Transducer Type:	EA Speed:
Adjust Fast Rate:	Damper/Fan Control:	Damper Position:
Setpoints Menu — Readings		
VFD Speed Cool %:	Humidity Stage 1%:	Room Temp:
VFD Speed Heat %:	Humidity Stage 2%:	LAT:
EAT Cool Lockout:	EAT Cool Lockout:	Duct Pressure:
Lockout Deadband:	DAT:	Building Pressure:
VAV Status Menu — Readings		
Duct Pressure:	Building Pressure:	
Status Menu — Readings		
Fan:	Room SP and Temp:	Heat Mode:
Startup:	DAT/LAT:	Hot Gas:
Entering Air:	Coil LAT/DAT Status:	Heating Stages:
Leaving Air Humidity:		Cooling Stages:
Room Air Humidity:	Cool Mode:	Modulating Heat:

NOTES:



Factory Start-up Checklist

Post Start-up Maintenance Requirements to Maintain Manufacturer’s Warranty

The Manufacturer’s warranty covers PARTS ONLY. Fault diagnosis, labor costs, consequential costs, and maintenance costs are NOT covered. Warranties are those of the Manufacturer Only. Proper maintenance is crucial to maintaining the useful life of equipment and preventing premature component failures resulting in unnecessary warranty parts costs to the Manufacturer, and Labor costs to you, the Mechanical Contractor. Immediately upon start-up, a routine maintenance program must be initiated ensuring compliance with the manufacturer’s Weekly, Monthly, Quarterly, Semi-Annual, and Annual Operation & Maintenance Instructions and Requirements/records to maintain warranty.

Checklist Signatures:

Installing Contractor Signature : _____

Printed Name : _____

General Contractor Signature : _____

Printed Name : _____

iAire Startup Mechanic Signature : _____

Printed Name : _____

Email: _____

Phone: _____ Date: _____

Trained on Controls : _____

Printed Name: _____

**After completing this checklist, please scan and email back to
iAIRE at Support@myiaire.com**